

School Expansion Update

Edition 17

14th February 2020

More of a list of works carried out over the past two weeks and plans for the half term week in this week's update.

Works carried out:-

- The floor slab for the new hall has now cured leaving a nice level surface.
- Bricklayers have been on site completing sub structure block-work.
- Tarmac base layer has been installed to the new car park bays and part of the access road - this helps to keep the site and surrounding area as clean as possible.
- The floor slab to the ramp and higher level floor in the new hall will be poured today from midday. There will be no requirement to extend into the evening hours for this work.
- Scaffolding has been installed to the perimeter of the building.
- Safety nets have been installed.
- Roof liner panels commenced to kitchen area.
- Excavation of MUGA continued.

Next Week

- Continue with roof works for new hall and kitchen.
- Install scaffolding for flat roof installation.
- Continue with MUGA construction.

The next expansion update will on Friday 28th February due to half term.