

LECKHAMPTON PRIMARY SCHOOL UPDATE

PHASE 1: COMPLETE

As of the first week of September, we are delighted to have completed and handed over the largest phase of works, including the new school hall and kitchen, the walkway to the existing school.

Following completion of the first phase, over the next 8-10 weeks we will be reducing the size of the current site set up to work in smaller areas of the school and minimise impact to the school and local residents.

PHASE 2

The next phase of the project has already commenced on site during the school holidays to utilise the period of limited staff and no school children present on site to enable some light soft strip and internal re-modelling to take place.

Our focus will now turn in earnest to the re-roofing and external structure to allow Phase 2 to complete this winter. The project itself overall encompasses the refurbishment and modernisation of the existing stone building next to the war memorial, and will include:

- Re-roofing works, required due to historical maintenance issues. Scaffolding will be erected to ensure safe working;
- Renewing of electrical, mechanical, internal building finishes and some of the windows.

PHASE 3

Following on from Phase 2, the next Phase will incorporate refurbishment and modernisation of the old hall and music rooms to create three new Reception and three new Year 6 classrooms, completing in late Spring 2021.

PHASE 4

The final Phase of the project is the extension of the current administration area and main access to the School, with all works set to complete in summer 2021.

As always, if you do have any questions or concerns, please contact Site Manager Mark Taylor.



Mark Taylor
Site Manager
07970 314312

